



November 3, 2016

Memorandum

To: Common Council, Mayor Merkes

From: Tim J. Montour – Engineering Supervisor

RE: Update on Unit 2016-02 and Third Street Bridge Replacement
(WisDOT Project Number 4992-01-71)

Work has been completed on the City Contract – Unit No. 2016-02. This week the contractor was completing a number of “punch list” items and picking up the work zone barricading throughout the project. Our contract required substantial completion of the project work by October 28, 2016.

The Third Street Bridge was completed and opened to two-way traffic on Friday, October 28, 2016; one day ahead of the contract completion date. The City participated in a walk-through final inspection on the project site on Wednesday, November 2, 2016. There were a number of minor “punch list” items that were noted and the contractor anticipates taking care of these items on Monday, November 7, 2016.

Please contact our office with any questions related to City Contract Unit No. 2016-02 and/or the Third Street Bridge.