



## Memorandum

DATE: October 2, 2014

TO: Board of Public Works

FROM: Mark Radtke, Director of Public Works *MR*

RE: Update on Racine Street Pavement Project  
Update on London Street Pavement Project

### Update on Racine Street

Proposed work includes the milling and asphalt resurfacing of the eastern portion of Racine Street between Eighth Street and Ninth Street. It is anticipated this work will require three days to complete. Arrangements have been made with a contractor to mill the pavement on October 13<sup>th</sup>. DPW crews will prepare the street for paving and complete the paving immediately following the milling procedure, weather permitting.

### Update on London Street

Work on London Street has not progressed as scheduled from September 15<sup>th</sup> through September 28<sup>th</sup>. The reason for the delay is the failure of the concrete curb and gutter subcontractor to be on the project as expected to keep the project on schedule. The general contractor had completed as much of the street work as possible, but could not continue with paving operations until the curb and gutter was installed in areas south of Sixth Street.

The concrete subcontractor showed up on Monday, September 29<sup>th</sup> and has since been on the job working toward completion of his work items. Final curb and gutter work along London Street should have been completed Friday, October 3<sup>rd</sup>. We must allow cure time on the curb and as soon as that is reached, the paving operations may resume. It is expected that all of London Street will have at least the binder (lower) course of asphalt placed by Friday, October 10<sup>th</sup>. Final paving would be completed the following week.