



July 28, 2016

## Memorandum

To: Common Council, Mayor Don Merkes

From: Tim J. Montour – Engineering Supervisor *TJM*

RE: Update on Bridge Construction and Street Construction Projects

The Third Street Bridge Replacement (WisDOT Project Number 4992-01-71) began on July 12, 2016 and is continuing within their established construction schedule. The existing City sanitary sewer in the Project area was damaged when sheet piling was being driven to accommodate the construction of the bridge abutments. City staff is currently seeking construction proposals from various contractors to get cost estimates for reconstructing the damaged sanitary sewer segment. The City is currently by-pass pumping around the damaged section until the sanitary sewer relay is completed.

Northeast Asphalt, the General Contractor for City Construction Project Unit 2016-02 began work on July 25, 2016. This Project involves street and utility construction on Grandview Avenue, Ninth Street, Sixth Street, the proposed asphalt trail on Manitowoc/Plank Road from Oneida Street to Deer Haven Drive and the removal and replacement of asphalt pavement in the parking and storage area at the Menasha Utilities facility on Milwaukee Street. Water main reconstruction began at the end of April 2016 on Grandview Avenue with water main reconstruction following on Sixth Street and Ninth Street. The water main reconstruction needed to be completed before gas main relocation on Grandview Avenue and Ninth Street could begin. City crews have completed their work efforts on Grandview Avenue and Ninth Street after the water main and gas main relocation was completed. Northeast Asphalt work efforts began on Sixth Street and the Menasha Utilities parking lot. City letters and contractor notification letters were hand delivered to all affected properties on Sixth Street on July 26, 2016. Unit 2016-02 is to be completed by October 28, 2016.

Concrete paving on the Racine Road reconstruction (WisDOT Project Number 1517-75-76) is expected to begin in the area of Racine Street and Ninth Street on Monday, August 1, 2016. Ninth Street and the Racine Street area south of Ninth Street are scheduled to be completed in late August 2016.

Please contact our office with any questions related to any of these ongoing Projects.