



September 1, 2016

## Memorandum

To: Common Council, Mayor Merkes

From: Tim J. Montour – Engineering Supervisor *TJM*

RE: Update on Bridge Construction and Street Construction Projects

Northeast Asphalt, the General Contractor for City Construction Project Unit 2016-02 completed paving Sixth Street from Racine Street and Tayco Street on Wednesday, August 31, 2016. This section of Sixth Street was completed prior to school starting on September 1, 2016. Concrete curb and gutter and the majority of the sidewalk on Sixth Street from Racine Street to De Pere Street has been completed. Work efforts now will include utility adjustments and asphalt paving. Grandview Avenue has been paved and Ninth Street is currently being prepared for the asphalt paving. The concrete curb and gutter on Manitowoc Road/Plank Road has been completed. The utility pole relocation has taken place and we are awaiting the respective utilities to locate their facilities on the new poles so the old poles can be removed. When the old poles are removed, excavation for the asphalt trail can begin. Community Way is completed. The asphalt paving at the Menasha Utility parking lot and utility facility has been completed. It is anticipated that this contract will be completed prior to the October 29, 2016 completion date.

The Third Street Bridge Replacement (WisDOT Project Number 4992-01-71) is expected to be completed within schedule even with delays due to conflicts with gas and sanitary utilities. Information regarding the conflicts, remedies, and costs are being collected and will be reviewed upon completion of the project.

Concrete paving at Racine Street and Ninth Street (WisDOT Project Number 1517-75-76) has been completed and the intersection is open to traffic in the westerly, easterly and southerly directions. The traffic signals have been installed and are currently in operation. The intersection of Racine Road and Twelfth Street is open for northbound traffic on Racine Road. Concrete paving is ongoing in the area of the two roundabout locations at the "441"/"10" and Racine Road interchange. This portion of the Project is scheduled for completion in October 2016.

Please contact our office with any questions related to any of these ongoing Projects.